Regional Land Transport Plan 2021/2024 - Funding Uptake for the 2021/2022 Financial Year

RLTP Funding 1st Quarter = 1 July 2021 - 28 February 2022

| | | | | 202 | 1/2022 Financial | Year | | Cumulative 1st, 2nd & 3rd Quarters | | | | Regional Strategic Objectives Being Met | | | | Regional Priorities Being Met | | | | | | | |
|---|-------------------------------------|---------------------------|------------------------------|--------------------------|--|---|--------------------------|--|--|---|--------------------------|---|--|---|--|---|--|--|--|--|---|--|--|
| Activities/Programmes | w/c | App Auth | FAR | Status | Annual Budgeted Cost | Total Actual Expenditure to Date | Annual Progress % | Remaining Expenditure 2019/2020 | Forecast Expenditure to March 2022 | Actual Expenditure | Progress | Probability of Full Funding Uptake in 2021/2022 Financial Year | Growth, <u>Resilience,</u> Sustainability <u>&</u> Environment | Choice People of Northland have transport choices | Safety Design & build for human vulnerability, promote safer choices & behaviour | Culture Acknowledge & reflect rich culture of Northland | Integration Improve integration of transport needs in land use planning | Priority 1 Reduced transport- related deaths & serious injuries | Priority 2 Regional & national connectivity | <u>Priority 3</u> Route resilience & route security | <u>Priority 4</u> Economic & tourism development | Priority 5 Reducing the environmenta I effects of the transport network | Priority 6 Provide better transport options & consider transport disadvantaged |
| Emergency Works E/W July 2020 - LR Maintenance | 141 | FNDC | 69% | Арр | \$421,027 | \$502 | 0% | \$420,525 | \$210,776 | \$502 | 0% | High | x | | x | | | x | | | | x | |
| September/October 2021 - Construction | 141 | FNDC | 69% | Арр | \$986,640 | \$276,245 | 28% | \$710,395 | \$150,000 | \$276,245 | 184% | High | x | | x | | | x | | | | x | |
| EW Storm Event 17 July 2020 - LR Maintenance | 141 | WDC | 53% | Арр | \$1,810,462 | \$450,937 | 25% | \$1,359,525 | \$1,450,000 | \$450,937 | 31% | Medium | x | | x | | | x | | | | x | |
| | | | | | | | | | | | | | x | | x | | | x | | | | x | |
| EW Storm Event June 2020 - LR Maintenance | 141 | WDC | 53% | Арр | \$632,919 | \$338 | 0% | \$632,581 | \$338 | \$338 | 100% | High | | | | | | | | | | | |
| Maintenance/Ops/Renewals | 111 - 222 111 - 222 111 - 222 | WDC | 69% 53% 62% | Арр Арр Арр | \$30,974,849 \$28,758,973 \$17,344,537 | \$16,130,731 \$18,432,377 \$5,828,542 | 52% 64% 34% | \$14,844,118 \$10,326,596 \$11,515,995 | \$21,200,000 | \$16,130,731 \$18,432,377 \$5,828,542 | 78% 87% 49% | High High High | x x x | x x x | x x x | x x x | x x x | x x x | x x x | x x x | x x x | x x x | x x x |
| Road to Zero Safety Promotion, Education and Advertising | 432 432 432 432 432 | FNDC WDC KDC NRC | 69% 53% 62% 54% | Арр Арр Арр Арр | \$1,788,028 \$850,000 \$165,075 \$171,730 | \$974,065 \$0 \$70,486 \$76,382 | 54% 0% 43% 44% | \$813,963 \$850,000 \$94,589 \$95,348 | \$1,250,785 \$570,000 \$123,806 \$140,000 | \$974,065 \$0 \$70,486 \$76,382 | 78% 0% 57% 55% | High High High High | x | x | x x x x | x | x x x x | x x x x | x | x | x | x x x x | x x x x |
| Low Cost/Low Risk Road Safety Projects | 341 | FNDC | 69% | Арр | \$1,850,000 | \$65,226 | 4% | \$1,784,774 | \$925,000 | \$65,226 | 7% | Medium | x | x | x | x | | x | × | x | x | × | × |
| Low Cost/Low Risk Road Salety Projects | 341 | WDC | | | \$2,115,000 | \$03,220 | 0% | \$2,115,000 | \$1,000,000 | \$03,220 | 0% | Medium | x | | x | x | | x | x | x | x | x | x |
| | 341 | KDC | 62% | Арр Арр | \$745,000 | \$0 | 0% | \$745,000 | \$360,000 | \$0 | 0% | High | x | x | x | x | | x | x | x | x | x | x |
| Walking & Cycling Improvements | | | | | | | | | | | | | | | | | | | | | | | |
| Low Cost/Low Risk Walking and Cycling Improvements | 341 | FNDC | 69% | Арр | \$110,000 | \$110,000 | 100% | \$0 | \$110,000 | \$110,000 | 100% | High | х | x | x x | x x | | x x | x x | x x | x x | x x | x x |
| Low Cost/Low Risk Walking and Cycling Improvements | 341 | WDC | 53% | Арр | \$1,340,000 | \$0 | 0% | \$1,340,000 | \$956,650 | \$0 | 0% | Medium | x | x | | | | | | ~ | | | |
| Cycleways Construction 2018/21 - Implementation | 452 | WDC | 53% | Арр | \$6,374,000 | \$0 | 0% | \$6,374,000 | \$4,780,500 | \$0 | 0% | Low | x | x | x | x | | x | x | x | x | x | x |
| Cycleway Construction 2018/21 - Pre. Imp Mangawhai Shared Path - Implementation Phase 1 | 452 341 | WDC KDC | 53% 62% | Арр Арр | \$426,000 \$4,935,400 | \$0 \$4,358,274 | 0% 88% | \$426,000 \$577,126 | \$426,000 \$3,701,550 | \$0 \$4,358,274 | 0% 118% | Low High | x x | x x | x | x | | x x | x | x | x | x | x |
| Local Road Improvements | | | | | | | | | | | | | | | | | | | | | | | |
| Low cost / low risk improvements 2021-24-Local Roads | 341 | FNDC | 69% | Арр | \$4,568,000 | \$1,124,018 | 25% | \$3,443,982 | \$2,667,554 | \$1,124,018 | 42% | Medium | x | | | | | | | | | | x |
| Low cost / low risk improvements 2021-24-Local Roads Maunu Rd/Porowini Ave Int Improvements Maunu Rd/Porowini Ave Int Improvements | 341 324 324 | WDC WDC WDC | 53% | Арр Арр Арр | \$4,844,000 \$200,000 \$57,662 | \$1,219,129 \$0 \$4,286 | 25% 0% 7% | \$3,624,871 \$200,000 \$53,376 | \$2,000,000 \$57,662 | \$1,219,129 \$0 \$4,286 | 61% 0% 7% | Medium High Low | x x x | x | x x x | x | | x x x | x | x | x | x | x |
| Low cost / low risk improvements 2021-24-Local Roads | 341 | KDC | 62% | Арр | \$1,385,000 | \$69,056 | 5% | \$1,315,944 | \$1,038,750 | \$69,056 | 7% | Medium | x | x | x | x | | x | x | x | x | x | x |
| Provincial Growth Fund Far North District Council | | | | | | | | | | | | | | | | | | | | | | | |
| Ngapipito and Peria Rds Construction | 324 | FNDC | 100% | Арр | \$7,538,110 | \$3,369,514 | 45% | \$4,168,596 | \$4,952,647 | \$3,369,514 | 68% | Medium | x | | x | | | | | x | | | |
| Ruapekapeka Rd Construction | 324 | FNDC | 100% | Арр | \$5,509,806 | \$2,370,648 | 43% | \$3,139,158 | \$3,895,440 | \$2,370,648 | 61% | Medium | x | | x | | | | | x | | | |
| Whangarei District Council | 324 | WDC | N/A | N/A | \$0 | \$0 | 0% | \$0 | \$0 | \$0 | 0% | N/A | | | | | | | | | | | |
| Kaipara District Council Poutu Rd Seal Extension - Const Stage 1 Poutu Rd Seal Extension - Pre Imp Stage 2 PGF Programme Support - Detailed Business Case Waipoua River Bend - Pre-Imp - Construction | 324 324 324 324 324 | KDC KDC KDC KDC | 100% 100% 100% 100% | Арр Арр Арр | \$3,912,456 \$310,000 \$360,587 \$1,259,356 | \$2,943,594 \$0 \$20,765 \$434,174 | 75% 0% 6% 34% | \$968,862 \$310,000 \$339,822 \$825,182 | \$2,934,342 \$232,500 \$270,440 \$944,517 | \$2,943,594 \$0 \$20,765 \$434,174 | 100% 0% 8% 46% | High High High High | x x x x | | x x x x | x | x x x x | x x x | x x | x x | x x x x | x x x x | |
| Passenger Transport CityLink Bus Service Public Transport Facilities/Ops/Maint Total Mobility Operations | 511 514 517 | NRC NRC NRC | 54% 54% 60% | Арр Арр Арр | \$1,549,695 \$210,000 \$456,289 | \$1,171,865 \$45,064 \$229,192 | 76% 21% 50% | \$377,830 \$164,936 \$227,097 | \$1,287,000 \$140,000 \$280,000 | \$1,171,865 \$45,064 \$229,192 | 91% 32% 82% | High High Medium | x x x | x x x | x x x | x x x | x x x | x x x | | x x x | x x x | x x x | x x x |
| Total Mobility Wheelchair Hoist and Ramps Total Mobility Wheelchair Hoist Use Payments SuperGold Card Public Transport Ops and Maintenance | 519 521 522 524 | NRC NRC NRC NRC | 60% 100% 100% 54% | | \$50,000 \$45,000 \$83,511 \$189,979 | \$0 \$17,811 \$83,511 \$29,740 | 0% 40% 100% 16% | \$50,000 \$27,189 \$0 \$160,239 | \$25,000 \$35,000 \$83,511 \$121,000 | \$0 \$17,811 \$83,511 \$29,740 | 0% 51% 100% 25% | Low High High Medium | x x x x | x x x x | x x x x | x x x x | x x x x | x x x x | | X X X X | x x x x | x x x x | x x x x |
| RITS - Operational and Maintenance | 525 | NRC | 54% | Арр | \$186,597 | \$44,915 | 24% | \$141,682 | \$100,000 | \$44,915 | 45% | High | x | x | x | × | x | x | | x | x | × | x |
| Low Cost Low Risk Improvements 21-24 - Public Transport Services Low Cost Low Risk Improvements 21-24 - Public | 532 | NRC | 54% | Арр | \$2,185,972 | \$271,584 | 12% | \$1,914,388 | \$420,000 | \$271,584 | 65% | Low | x | x | x | x | x | x | | x | x | x | x |
| Transport Infrastructure | 532 | NRC | 54% | Арр | \$1,160,000 | \$0 | 0% | \$1,160,000 | \$700,000 | \$0 | 0% | High | x | x | x | x | x | x | | x | x | x | x |
| Public Transport Facilities & Infra Renewals Regional Land Transport Planning Management | 534 1 | NRC NRC | 54% 54% | Арр Арр | \$110,000 \$358,034 | \$109,024 | 0% 30% | \$110,000 \$249,010 | \$55,000 \$150,000 | \$109,024 | 0% 73% | High High | x x | x | x x | x x | x x | x x | x | x x | x x | x x | x |

| r | Priority 7 Future proofing & long term planning | Reasons for Variance and Remedial Action to be Taken |
|---|---|--|
| | | Emergency response on target to complete this financial year. Emergency response on target to complete this financial year. |
| | | Both EW projects tendered together but no award as Contractor pulled tender due to COVID and lack of material availability. Land slip site 2 (Anzac Road Intersections) has been re- tendered. Depending on the new contractor's ability to undertake the works and obtain the materials (material availability), the works may have to be carried over to 2023. Both EW projects tendered together but no award as Contractor pulled tender due to COVID and lack of material availability. Land slip site 1 (High Street) re-evaluated and a lower cost |
| | | higher risk solution to be implemented before end of financial year. |
| | x x x | Maintenance, Operations and Renewals are on target to complete this financial year. On track for full subsidy uptake. On track for full subsidy uptake. |
| | x | REAP Contract underway and other activities are on target to complete this financial year. On track for full subsidy uptake. no variance Funding will be fully uplifted by financial year end. Due to the knock on effects from late funding approvals, some projects were not able to be fully implemented in this financial year and as such will continue into the next financial year. Delays experienced in programme approval resulting in projects not being completed fully this financial year. Works deferred to 22/23. |
| | | On track for full subsidy uptake. |
| | | The W&C projects will be able to be implemented this financial year. Delays experienced in programme approval (Active Transport Network - road network improvement) resulting in this project not being completed fully this financial year. Works deferred to 22/23. Delays experienced in programme approval resulting in this project not being completed fully this financial year. Works deferred to 22/23. Delays experienced in programme approval resulting in this project not being completed fully this financial year. Works deferred to 22/23. Delays experienced in programme approval resulting in this project not being completed fully this financial year. Works deferred to 22/23. On track for full subsidy uptake. |
| | | Due to knock on effects from late funding approvals only investigations and design works have been undertaken for several structural projects, but these should be implemented in the following construction/financial year. Delays experienced in programme approval for bridge/structure projects, resilience projects, and Kamo Road/Whau Valley Intersection resulting in these not being completed fully this financial year. Works deferred to 22/23. Single Stage business case to be completed this financial year. Deferred to Year 2. Delays experienced in programme approval resulting in this project not being completed fully this financial year. Works deferred to 22/23. |
| | | Ngapipito Road complete, Peria road may not be complete this financial year due to slips to be addressed. The second phase (new Contractor) is underway but will not be complete until the following financial year. |
| | x x | N/A On track for full subsidy uptake. On track for full subsidy uptake. On track for full subsidy uptake. On track for full subsidy uptake. |
| | x x x x x x x | Funding will be fully uplifted by financial year end. Funding will be fully uplifted by financial year end. Client travel lower due to Omicron. Promotion of the service continues. Provision for installation of wheelchair hoist. If not utilised, declared surplus at financial year end. Funding will be fully uplifted by financial year end. Funding will be fully uplifted by financial year end. One staff member short. |
| | x x | Awaiting receipt of invoices. Funding will be fully uplifted by financial year end. Project running behind time. Awaiting outcome of funding Business Case to be submitted and approved by Waka Kotahi. Nothing further can be done at this time. |
| | x x x | T2 Lanes construction still scheduled for completion within the 22/23 financial year. Awaiting receipt of invoices. Funding will be fully uplifted by financial year end. Funding will be fully uplifted by financial year end. |